

Report Information				
Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	NT10BIX5570070	147368641	2013 / 4	No

Award Recipient Information	
<b>Recipient DUNS Number</b>	147368641
<b>Recipient Account Number</b>	
<b>Recipient Congressional District</b>	02
<b>Parent DUNS Number</b>	073130932
<b>Recipient Type</b>	2F.V2
<b>Recipient Legal Name</b>	MASSACHUSETTS TECHNOLOGY PARK
<b>Recipient DBA Name</b>	MASSACHUSETTS TECHNOLOGY COLLABORATIVE
<b>Recipient Address 1</b>	75 NORTH DR
<b>Recipient Address 2</b>	
<b>Recipient City</b>	WESTBOROUGH
<b>Recipient State</b>	MA
<b>Recipient ZIP Code + 4</b>	015813335
<b>Recipient Country</b>	USA

Project / Award Information	
<b>Funding Agency Code</b>	1335
<b>Awarding Agency Code</b>	1330
<b>Program Source (TAS) Code</b>	13-0554
<b>Sub Account Number for Program Source</b>	
<b>CFDA Number</b>	11.557
<b>Amount of Award</b>	45445444.00
<b>Award Date</b>	06/28/2010
<b>Award Description</b>	MBI's MassBroadband 123 project builds an open access high speed fiber optic internet infrastructure serving 123 western and north central Massachusetts communities connecting local businesses to new customers, students to learning opportunities, and first responders to vital information. This network provides the essential foundation for economic growth and stability to this distressed region.
<b>Total Number of Sub Awards less than \$25,000/award</b>	0
<b>Total Amount Sub Awards less than \$25,000/award</b>	0.00
<b>Total Number of Sub Awards to Individuals</b>	0
<b>Total Amount of Sub Awards to Individuals</b>	0.00
<b>Total Number of Payments to Vendors less than \$25,000/award</b>	270
<b>Total Amount of Payments to Vendors less than \$25,000/award</b>	768078.74

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	NT10BIX5570070	147368641	2013 / 4	No

**Project Information**

Project Name or Project/ Program Title	Massachusetts Broadband 123	Activity Codes (NAICS or NTEE-NPC) (up to 10)
<b>Quarterly Activities/ Project Description</b>	<p>1. Received 125 additional Verizon pole licenses for a total of 32,638 (99% complete).</p> <p>2. Received 128 additional electric utility pole licenses for a total of 30,330 (99% complete).</p> <p>3. Installed 3 additional route miles of messenger strand for a total of 883 route miles for the project (99% complete).</p> <p>4. Installed 8 additional cable miles of aerial fiber optic cable for a total of 998 cable miles (including slack and sag) for the project (99% complete).</p> <p>5. Installed 792 additional feet of conduit for a total of 48,365 feet for the project (100% complete).</p> <p>6. Completed 15 additional Community Anchor Institution site installations for a total of 782 locations for the project (99% complete).</p> <p>7. Completed 239 additional Community Anchor Institution fiber terminations and testing for a total of 537 locations for the project (98% of locations complete).</p> <p>8. Completed turnover of 12 additional Points of Interconnection to Network Operator. (70% complete)</p> <p>9. Completed acceptance testing on a total of 24 network segments (67% complete)</p> <p>10. Completed acceptance testing on a total of 726 Community Anchor institutions (92% complete)</p>	<p><b>Activity Code 1</b> 237130</p> <p><b>Activity Code 2</b></p> <p><b>Activity Code 3</b></p> <p><b>Activity Code 4</b></p> <p><b>Activity Code 5</b></p> <p><b>Activity Code 6</b></p> <p><b>Activity Code 7</b></p> <p><b>Activity Code 8</b></p> <p><b>Activity Code 9</b></p> <p><b>Activity Code 10</b></p>
<b>Project Status</b>	Completed 50% or more	
<b>Total Federal Amount ARRA Funds Received/ Invoiced</b>	45445444.00	
<b>Number of Jobs</b>	45.22	
<b>Description of Jobs Created</b>	<p>The Total Number of Jobs Created or Retained includes the following positions:</p> <p>1. The Massachusetts Broadband Institute under the</p>	

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	NT10BIX5570070	147368641	2013 / 4	No

Massachusetts Technology Collaborative jobs counted are comprised of various administrative and program positions. They are: Director, Deputy Director, Program Director, Outreach Manager, Procurement Leads, Executive Assistant, Geographic Information Systems Analysts, Geographic Information Systems Manager, Interns and Federal Compliance Manager.

2. The Massachusetts Technology Collaborative Vendor Jobs Created or Retained for Professional Services Consultants providing programmatic, construction management, project management, technical, design and engineering, make ready, construction, and auditing services to the Massachusetts Broadband Institute.

3. This grant does not have Sub Recipients at this time. Each position created and retained by the Massachusetts Technology Collaborative and its vendors is essential in carrying out the goals and objectives outlined in the grant award to build an open access high speed fiber optic network infrastructure. This infrastructure serves over 120 western and north central Massachusetts communities and provides the essential foundation for economic growth and stability to this distressed region.

**Total Federal Amount of ARRA Expenditure** 45445444.00

**Total Federal ARRA Infrastructure Expenditure** 45445444.00

**Infrastructure Purpose and Rationale** The purpose of the project is to construct the MassBroadband 123 network, a robust, open access, middle mile fiber network covering over one-third of the state will connect 123 communities in western and

Report Information

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	NT10BIX5570070	147368641	2013 / 4	No

north central Massachusetts and the 1,392 community anchor institutions (CAIs) that serve them. MassBroadband 123 is the transformative missing link to deliver comprehensive economic, educational, and public safety benefits to this region hard hit by the national shift from manufacturing to a knowledge-based economy.

The MassBroadband 123 solution comprehensively addresses the issues faced by the public safety community by creating a guaranteed-bandwidth public safety network that will interconnect the majority of municipal police, fire, and emergency management sites. This upgrade will make interoperability possible, significantly improving public safety responsiveness, coordination, and effectiveness. Additionally, the MassBroadband 123 network will dramatically change the economic development dynamic by bringing fiber within 3 miles of 99% of area businesses and directly connecting all the community colleges and most workforce development agencies. The project will bring broadband access to 11 NTIA defined economically distressed areas, and 69 communities designated by the state as Economic Target Areas, and will connect to 128 public housing sites to provide vulnerable residents with an important tool to find and compete for jobs.

The MassBroadband 123 network primarily contributes to the following ARRA purposes:  
1. To preserve and create jobs and promote economic

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr	Final Report
Grant	NT10BIX5570070	147368641	2013 / 4	No

recovery.  
2. To assist those most impacted by the recession.  
3. To invest in transportation, environmental protection, and other infrastructure that will provide long-term economic benefits.

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>	<b>Final Report</b>
Grant	NT10BIX5570070	147368641	2013 / 4	No

**Infrastructure Contact**

<b>Name</b>	Judy Dumont	<b>Street Address 1</b>	75 North Drive
<b>Email</b>	dumont@masstech.org	<b>Street Address 2</b>	
<b>Phone</b>	(508) 870-0312	<b>Street Address 3</b>	
<b>Ext</b>	220	<b>City</b>	Westborough
		<b>State</b>	MA
		<b>ZIP Code + 4</b>	01581 - 3340

**Primary Place of Performance**

<b>Address 1</b>	75 North Drive
<b>Address 2</b>	
<b>City</b>	Westborough
<b>Country Code</b>	US
<b>State</b>	MA
<b>ZIP Code + 4</b>	01581 - 9999
<b>Congressional District</b>	02

**Recipient Highly Compensated Officers**

<b>Prime Recipient Indication of Reporting Applicability</b>	No	<b>Officer 3 Name</b>	
<b>Officer 1 Name</b>		<b>Officer 3 Compensation</b>	
<b>Officer 1 Compensation</b>		<b>Officer 4 Name</b>	
<b>Officer 2 Name</b>		<b>Officer 4 Compensation</b>	
<b>Officer 2 Compensation</b>		<b>Officer 5 Name</b>	
		<b>Officer 5 Compensation</b>	

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 497,447.82
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Vendor provided services related to assisting the MBI with planning, procurements, and management of the MassBroadband 123 Project.
<b>Vendor Name</b>	BeMor, LLC		
<b>Vendor HQ ZIP Code + 4</b>	04101 - 3453		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 147,292.89
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Vendor provided financial analysis and strategic management services related to the application and due diligence phases of the MassBroadband 123 BTOP project including the development of the sustainability model and network operator procurement.
<b>Vendor Name</b>	Cambridge Strategic Management Group	
<b>Vendor HQ ZIP Code + 4</b>	02108 - 4407	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM



**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 38,371.44
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Third party to the make-ready work needed on utility poles as stipulated in pole attachment agreements with Verizon, WMECO and Grid.
<b>Vendor Name</b>	Charter Communications		
<b>Vendor HQ ZIP Code + 4</b>	01606 - 0000		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 170,567.89
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Third party to the make-ready work needed on utility poles as stipulated in pole attachment agreements with Verizon, WMECO and Grid.
<b>Vendor Name</b>	Comcast of Massachusetts/Virginia Inc.		
<b>Vendor HQ ZIP Code + 4</b>	01085 - 1405		

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 256,189.73
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Vendor provided strategic management services for the application and due diligence phases of the project including network design, financial modeling, and other management, procurement, and administrative services for the application and project
<b>Vendor Name</b>	Communications Media Advisors, LLC		
<b>Vendor HQ ZIP Code + 4</b>	02108 - 4706		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 102,733.24
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Legal services including advice on dark fiber Indefeasible Rights to Use agreements and lit fiber connections as well as other network related matters
<b>Vendor Name</b>	Day, Pitney, LLP		
<b>Vendor HQ ZIP Code + 4</b>	02110 - 2602		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 101,426.34
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Vendor assisted MTC with the development of the terms, conditions, and business terms for the agreement for a Run-the-Network-Operator for the MassBroadband 123 project and assistance with the vendor selection process.
<b>Vendor Name</b>	DLA Piper US, LLP	
<b>Vendor HQ ZIP Code + 4</b>	21264 - 4029	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 48,904.27
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Pole Attachment Agreement
<b>Vendor Name</b>	Fitchburg Gas & Electric Light Company	
<b>Vendor HQ ZIP Code + 4</b>	01420 - 5993	

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 23,728,222.99
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Designs, constructs, and provides material, tools, and labor necessary to complete the MassBroadband 123 fiber optic network.
<b>Vendor Name</b>	G4S Technology, LLC		
<b>Vendor HQ ZIP Code + 4</b>	68102 - 0000		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 46,576.70
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Vendor provided project management services for the due diligence process and post award planning for MassBroadband 123 application for funding to the Nat'l Telecommunications Infrastructure Agency?s Broadband Tech Opportunity Program
<b>Vendor Name</b>	Galaxy Internet Services Inc.	
<b>Vendor HQ ZIP Code + 4</b>	02458 - 1637	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM



**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 327,370.49
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Vendor provided legal advice and counsel to complete certain tasks related to the procurement of and contracting with an Environmental Assessment firm, Owners' Project Management firm and Design Build firm for MassBroadband 123 project.
<b>Vendor Name</b>	Holland & Knight LLP		
<b>Vendor HQ ZIP Code + 4</b>	02116 - 3813		

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 77,198.99
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	IRU Agreement
<b>Vendor Name</b>	Holyoke Gas & Electric Company	
<b>Vendor HQ ZIP Code + 4</b>	01040 - 5082	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 426,296.93
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Assisted with Environmental Questionnaire, construction timeline, network design and the due diligence phase, environmental permitting activities and duties required for Environmental Assessment, a Special Award Condition for BTOP Infrastructure award.
<b>Vendor Name</b>	Jacobs Engineering Group, Inc	
<b>Vendor HQ ZIP Code + 4</b>	02110 - 1213	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 1,238,932.88
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Dark Fiber Infeasible Right to Use payment for two diverse paths to connect the MassBroadband 123 project to Boston.
<b>Vendor Name</b>	Light Tower Fiber LLC		
<b>Vendor HQ ZIP Code + 4</b>	01719 - 1245		

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 62,630.00
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Infrastructure Agreement for Pole access.
<b>Vendor Name</b>	Massachusetts Dept. of Conservation and Recreation	
<b>Vendor HQ ZIP Code + 4</b>	02114 - 2119	

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 81,444.97
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Provided legal services in support of the MassBroadband 123 Fiber Optic Network Project Design-Build Procurement, bid challenge and railroad agreements.
<b>Vendor Name</b>	McCarter and English	
<b>Vendor HQ ZIP Code + 4</b>	02110 - 0000	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 39,472.13
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Vendor provided legal advice and counsel related to the development of the MassBroadband 123 project.
<b>Vendor Name</b>	Mintz, Levin, Cohn, Ferris, Glovsky & Popeo		
<b>Vendor HQ ZIP Code + 4</b>	02111 - 2111		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 61,940.71
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Identify critical process to be put in place prior to design builder coming on; identified software and other tools to be used in program to manage project data; and supported the design build procurement process as member of selection committee
<b>Vendor Name</b>	MTTR Consulting	
<b>Vendor HQ ZIP Code + 4</b>	02880 - 0000	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM



**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 4,491,745.23
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Provides the project area with joint pole licenses to place MBI cable on their utility poles and related Make Ready work.
<b>Vendor Name</b>	National Grid	
<b>Vendor HQ ZIP Code + 4</b>	01581 - 0000	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 846,932.80
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Engineering svcs in collecting data about utility poles along the proposed network route; data collected is used as part of Make-Ready applications submitted to utility pole owners to accelerate Make-Ready process
<b>Vendor Name</b>	Osmose Utility Services	
<b>Vendor HQ ZIP Code + 4</b>	14267 - 0000	

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b> \$ 83,768.31
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b> Pole Attachment Agreement.
<b>Vendor Name</b> Russell Municipal Light Department	
<b>Vendor HQ ZIP Code + 4</b> 01071 - 9999	

**Report Audit Trail**

<b>Created By</b> Lisa Erlandson
<b>Date Created</b> 01/10/2014 03:43 PM
<b>Last Updated By</b> Lisa Erlandson
<b>Last Updated On</b> 01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 2,030,595.39
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Vendor provided services as the Owner's Project Manager (OPM) to the MassBroadband 123 project.
<b>Vendor Name</b>	Tilson Fiber Technology	
<b>Vendor HQ ZIP Code + 4</b>	04101 - 4606	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 167,418.35
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Third party to the make-ready work needed on utility poles as stipulated in pole attachment agreements with Verizon, WMECO and Grid.
<b>Vendor Name</b>	Time Warner		
<b>Vendor HQ ZIP Code + 4</b>	04401 - 0000		

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 50,104.00
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	IRU Agreement
<b>Vendor Name</b>	Town of Hadley, Electric Light Department	
<b>Vendor HQ ZIP Code + 4</b>	01075 - 2797	

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

<b>Award Type</b>	<b>Award Number</b>	<b>Prime DUNS</b>	<b>Calendar Yr/Qtr</b>
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b>	\$ 117,380.72
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b>	Provided services to perform surveys of route, including research on viability of underground route segments, and Community Anchor Institution (CAI) to be used in connection with development, procurement and construction of the MassBroadband 123 network.
<b>Vendor Name</b>	UC Synergetic	
<b>Vendor HQ ZIP Code + 4</b>	29708 - 9708	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 149,031.17
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Preliminary engineering design firm required by Massachusetts General Laws Chapter 149A statue for design build procurements; Provided assistance with development of Design Build Request for Proposals. Supported procurement through its completion
<b>Vendor Name</b>	URS Corporation		
<b>Vendor HQ ZIP Code + 4</b>	30281 - 0000		

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM



**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 5,725,090.21
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Primary telecommunication utility in project area. Costs incurred include applications and Make-Ready work needed on utility poles and conduits
<b>Vendor Name</b>	Verizon New England		
<b>Vendor HQ ZIP Code + 4</b>	02110 - 0000		

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>		<b>Payment Amount</b>	\$ 2,396,368.05
<b>Vendor DUNS Number</b>		<b>Product and Service Description</b>	Telecom utility in Mass Broadband 123 project area. Costs are for pole applications and Make Ready work
<b>Vendor Name</b>	Western Mass Electric		
<b>Vendor HQ ZIP Code + 4</b>	02110 - 0000		

**Report Audit Trail**

<b>Created By</b>	Lisa Erlandson
<b>Date Created</b>	01/10/2014 03:43 PM
<b>Last Updated By</b>	Lisa Erlandson
<b>Last Updated On</b>	01/14/2014 05:21 PM

**Report Information**

Award Type	Award Number	Prime DUNS	Calendar Yr/Qtr
Grant	NT10BIX5570070	147368641	2013 / 4

**Vendor Information**

<b>Sub Award Number</b>	<b>Payment Amount</b> \$ 72,800.00
<b>Vendor DUNS Number</b>	<b>Product and Service Description</b> IRU Agreement
<b>Vendor Name</b> Westfield Gas & Electric	
<b>Vendor HQ ZIP Code + 4</b> 01085 - 0990	

**Report Audit Trail**

**Created By** Lisa Erlandson  
**Date Created** 01/10/2014 03:43 PM  
**Last Updated By** Lisa Erlandson  
**Last Updated On** 01/14/2014 05:21 PM